

8 The Esplanade – L Tower & I The Esplanade – Backstage

REVISED Construction Summary August 25 - 31, 2012

Detailed daily schedules are available at: <http://ltowerconstructioninfo.com/>

Updates are also available via Twitter from “[ltowerinfo](#)”
or email us at ltowerconstructioninfo@enconsulting.ca

The L Tower is now scheduled to reach **57** floors this week

L Tower – highlights:

Monday's scheduled slab concrete pour was cancelled due to rain.

Tuesday, August 28

- Rebar (steel) deliveries starting at 10:00 am and 12:30 pm

Wednesday, August 29

- A 215M (cubic metre) slab concrete pour starting at 9:00 am
- A rebar (steel) delivery starting at 12:30 pm

Thursday, August 30

- Rebar (steel) deliveries starting at 7:00 am and 12:30 pm
- A 96M (cubic metre) part 1 wall and column concrete pour starting at 1:00 pm
- The man and material hoist will be raised 3 floors

Friday, August 31

- Rebar delivery starting at 10:00 am
- A 92M (cubic metre) part 2 wall and column concrete pour starting at 12:30 pm

Backstage – highlights:

Daily, August 27 - 31

- Subcontractor, GFL Excavating will be removing material from the site: six (6) dump trucks will take 14 loads each, for a total of eighty-four (84) loads

Wednesday, August 29 – Friday, August 31

- Subcontractor, Deep Foundation will be bringing in a rock anchor drill and beginning to install the last row of tie backs, and will continue installing tie backs through Friday