

## **8 The Esplanade – L Tower & I The Esplanade – Backstage**

### **Construction Summary September 8 – 14, 2012**

Detailed daily schedules are available at: <http://ltowerconstructioninfo.com/>

Updates are also available via Twitter from “[ltowerinfo](#)”  
**or** email us at [ltowerconstructioninfo@enconsulting.ca](mailto:ltowerconstructioninfo@enconsulting.ca)

The L Tower is now scheduled to reach **59** floors this week

#### **L Tower – highlights:**

##### **Saturday, September 8**

- A delivery of 4 containers of window curtain wall, to arrive after 9:00 am.

##### **Monday, September 10**

- A delivery of drywall studs starting at 8:00 am.
- A rebar (steel) delivery starting at 10:00 am.
- A 92M (cubic metre) part 2 wall and column concrete pour starting at 1:00 pm

##### **Tuesday, September 11**

- Rebar (steel) deliveries starting at 12:30 pm

##### **Wednesday, September 12**

- A rebar (steel) delivery starting at 10:00 am.

##### **Thursday, September 13**

- To Be Determined – updates will be posted at <http://ltowerconstructioninfo.com/>

##### **Friday, September 14**

- A delivery of a pressurization fan, starting at 9:00 am.

#### **Backstage – highlights:**

##### **Daily, September 10 - 14**

- Subcontractor, GFL Excavating will be removing material from the site: four (4) dump trucks will take 14 loads each, for a total of fifty-six (56) loads
- Subcontractor, Deep Foundation will be installing rock anchors.