

8 The Esplanade – L Tower & I The Esplanade – Backstage

Construction Summary – August 2 - 9, 2014

Daily updates and more detailed schedules are available at:
www.ltowerconstructioninfo.com or via Twitter from “ltowerinfo”

Backstage – highlights:

Saturday, August 2

- A 5-man crew removing concrete forms—from 9:00 am.
- A 2-man crew removing concrete 5th floor—from 9:00 am.

Monday, August 4 – Site Closed for the Civic Holiday

Tuesday, August 5

- Wall & Column concrete pour scheduled from 12:30 pm.

Wednesday, August 6

- Rebar delivery from 7:00 am
- 12th Floor slab concrete pour #1 - 10:00 am, with an after-slab pour to follow.
- Concrete Finishing may be to 10:00 pm.

Thursday, August 7

- 12th Floor slab concrete pour #2 - 10:00 am, with an after-slab pour to follow.
- Concrete Finishing until 10:00 pm.

Friday, August 8

- Rebar delivery from 7:00 am
- Wall & Column concrete pour scheduled from 1:00 pm.

Saturday, August 9

- 12th Floor slab concrete pour #3 - 10:00 am.
- Concrete Finishing until 10:00 pm.

L Tower – highlights:

Saturday, August 2

- Some interior & exterior work on-site from 9:00 am.

Tuesday, August 5 – Friday, August 8

- There will be general construction work inside the L Tower.
- There will be deliveries to the hoist throughout the day from 7:00 am.