

## 8 The Esplanade – L Tower & 1 The Esplanade – Backstage

### Construction Summary August 11 - 17, 2012

Detailed daily schedules are available at: <http://ltowerconstructioninfo.com/>

Updates are also available via Twitter from "[ltowerinfo](#)" or email us at [ltowerconstructioninfo@enconsulting.ca](mailto:ltowerconstructioninfo@enconsulting.ca)

- **The 30-day road closure of The Esplanade from Scott Street to Yonge Street remains in effect until 11:59PM, August 13th**
- **A shuttle bus service will be provided during the road closure running approximately every 12 – 15 minutes from 7 am to 7 pm daily, connecting The Esplanade and Scott Street to Union Station, Bay & Front, King & Yonge and Berczy Park. Please go to <http://ltowerconstructioninfo.com/> for copies of the route map.**

### L Tower – highlights:

#### Saturday, August 11

- There will be a crane mast extension, with two mast sections added

#### Monday, August 13

- A rebar (steel) delivery at 12:30 pm.
- A 70M (cubic metre) slab concrete pour, level 54 to 55, starting 1:00 pm, *which is expected to finish prior to 7:00 pm.*

#### Tuesday, August 14

- A rebar (steel) delivery at 7:00 am and 12:30 pm.

#### Wednesday, August 15

- There will be a 160M (cubic metre) slab concrete pour, level 55, starting 9:00 am, *which is expected to finish prior to 7:00 pm.*
- A rebar (steel) delivery at 10:00 am.

## **8 The Esplanade – L Tower & 1 The Esplanade – Backstage**

### **Thursday, August 16**

- A 110M (cubic metre) part 1, wall and column concrete pour, levels 55 - 56, starting at 1:00 pm, *which is not expected to extend beyond 7:00 pm.*

### **Friday, August 17**

- A rebar (steel) delivery starting at 12:30 pm.
- A 63M (cubic metre) part 2, wall and column concrete pour, levels 55 - 56, starting at 1:00 pm, *which is not expected to extend beyond 7:00 pm.*

## **Backstage – highlights:**

### **Daily, August 4 – August 10**

- Subcontractor, GFL Excavating will be removing material from the site: six (6) dump trucks will take 14 loads each, for a total of eighty-four (84) loads.