

**BACKSTAGE – HIGHLIGHTS:**

**Saturday, February 28**

- Window delivery, north curb lane occupied.

**Monday, March 2**

- Forming work on the roof level.

**Tuesday, March 3**

- Rebar delivery from 7:00 am.
- Roof slab concrete pour #1, 10:30 am
- Concrete Finishing until 11:30 pm.

**Wednesday, March 4**

- Wall & Column concrete pour scheduled from 12:30 pm.

**Thursday, March 5**

- Roof slab concrete pour #2, 10:30 am
- Concrete Finishing until 11:30 pm.

**Friday, March 6**

- Wall & Column concrete pour scheduled from 12:30 pm.

**Saturday, March 7**

- Roof slab concrete pour #3, 10:30 am
- Concrete Finishing until 11:30 pm.

For L Tower information please go to <http://ltowerconstructioninfo.com/>

City of Toronto crews closed The Esplanade to car traffic eastbound from Yonge. We have no information as to when the work will be completed but we have notified Deputy Mayor McConnell's office.